

# Semi-Annual Social Monitoring Report

---

Project number: 42173-013

Period: January – June 2020  
Submission Date: November 2020

## BAN: Dhaka Environmentally Sustainable Water Supply Project – PART D

This report was prepared by Management, Design and Supervision Consultant, Government of Bangladesh for the Asian Development Bank. This document is made publicly available in accordance with ADB's Access to Information Policy and does not necessarily reflect the views of ADB.

This social monitoring report is a document of the borrower. The views expressed herein do not necessarily represent those of ADB's Board of Directors, Management, or staff, and may be preliminary in nature. Your attention is directed to the "terms of use" section of this website.

In preparing any country program or strategy, financing any project, or by making any designation of or reference to a particular territory or geographic area in this document, the Asian Development Bank does not intend to make any judgments as to the legal or other status of any territory or area.

## R. GRC 2nd Meeting (English)

GRC Meeting Proceedings  
Dhaka Environmentally Sustainable water Supply Project (DESWSP)  
DWASA

Date: 27 January 2020

Time: 11.00 AM

Meeting Venue: DORP Area Office, Araihasar, Narayanganj

**Name and designation of the personnel attended in the meeting:-**

1. Mr. Bahrul Islam, Superintending Engineer, DPD-1. DESWSP, DWASA and Convener of the Committee;
2. Dr. Rafeza Akter, national resettlement Expert, MDSC, member of the Committee;
3. Md. Nazimuddin, Chairman, Chaitankanda union, Araihasar, Narayanganj, member of the Committee;
4. Md. Ali Hossain Bhuiyan, Chairman, Haizadi union, Araihasar, Narayanganj, member of the Committee;
5. Md. Amanullah Miah, Chairman, Mahmudpur union, Araihasar, Narayanganj, member of the Committee;
6. Nasima Begum, Women UP member, Uchitpura Union Parishad, Araihasar, Narayanganj and Member of the Committee;
7. Md. Aizuddin Molla, attended as representative on behalf of the affected persons of Uchitpura union, Member of the Committee;
8. Mst. Shaheda Akter, Women UP member, Haizadi Union, Araihasar, Narayanganj and Member of the Committee;
9. Md. Serajul Islam Miah, attended as representative on behalf of the affected persons of Haizadi union, Member of the Committee;
10. Sheuly Akter, Women UP member, Mahmudpur Union, Araihasar, Narayanganj and Member of the Committee;
11. Md. Fazlul Haque, attended as representative on behalf of the affected persons of Mahmudpur union, Member of the Committee;
12. Zakia Begum, Women UP member, Khagkanda Union, Araihasar, Narayanganj and Member of the Committee;
13. Md. Iqbal Hossain, area Manager (Resettlement), DORP, Araihasar, Narayanganj, Member Secretary of the Committee;
14. Md. Al Amin, Exen. DESWSP, DWASA;
15. Md. Tofazzal Hossen, Safeguard officer, (Social & Gender), DESWSP, DWASA;

17. Md. Shahadat Hossain, External Monitoring Agency (EMA);

18. Md. Wahid Alam, External Monitoring Agency (EMA);

**Introductory speech of Convener:** Mr. Bahrul Islam, Superintending Engineer, Deputy Project Director, DESWSP and the Convener of the GRC welcomed the participants of the meeting and commenced the meeting proceedings. He requested the participants to introduce themselves.

In response to the request of the Convener of the meeting each of the participant of the meeting introduce themselves (Name, occupation and address etc.).

After completion of the introductory session, the meeting convener described the project in brief before the meeting participants in the following way:-

The Dhaka Environmentally Sustainable Water Supply Project (DESWSP) will provide reliable and sustainable water supply for the dwellers of the Dhaka north City corporation through developing a new surface water supply mega scheme for supplying pure drinking water, which includes development of a water intake at Meghna River Bishnandi point, the raw water transmission pipeline, a water treatment plant at Gandharbpur with capacity of 500 million liters per day (MLD), a treated water transmission pipeline to the existing water supply network, and distribution reinforcements. The project includes distribution network improvements to reduce non-revenue water, and will promote household and community access to safe water, including support to low-income communities. Dhaka Water Supply and Sewerage Authority (DWASA) is the executing and implementing agency of the project.

It was further added that for implementation of this project an amount of 131.52 acres of land from Araihasar and 60.55 acres of land from Rupganj will be required and which has been or will be acquired according to the acquisition and requisition of immovable properties ordinance 1982 and Act of 2017 respectively. The participants have also been informed that due to acquisition and requisition of the land there will be impacted of their moveable and immovable properties (Land, Structures, Trees, crops, Fish stocks and others) and for this reasons they will be compensated under the above mentioned ordinance or Act according to the Entitlement Matrix.

As the project is being implemented with the co-financing by ADB, AIB, AFD and Bangladesh Government for resettlement plan implementation there is a condition to resolve of any grievance of affected or non-affected person through the process of GRM.

So, those have any complaint to be lodged their complaint to GRC which will be solved after scrutiny and analysis by the committee members.

The whole GRC meeting proceedings and actions/decisions taken were observed and monitored by Dr. Rafeza, National resettlement Expert, MDSC and two representatives from EMA.

The Convener have drawn attention to the participants that today's meeting has been arranged to hear the complaints filed from section-1 and section-2 of Araihasar upazila. He requested Md. Iqbal Hossain, Area Manager, Araihasar and Member secretary of the committee to put up the complaint one by one.



**Discussions and decisions:**

<b>Sl. No.</b>	<b>Name of Complainant</b>	<b>Subject matter of complaint</b>	<b>Discussion (s)</b>	<b>Decision (s)</b>
1	Md. Shahidullah, Mouza: Atadi Araihazar, Narayanganj	<b>He claimed compensation for loss of residential structures (home, fence of CI sheet, Verandah and toilet)</b>	<b>Based on field checking and evidences it was transpired that the loss items as stated in complaint are existed.</b>	<b>He has been advised to communicate with DC office Narayanganj for compensation. PMU will also request DC so that applicant can receive compensation.</b>
2	Md. Mizanur Rahman, Mouza: Atadi, Araihazar, Narayanganj	<b>In JVC survey irrigation pump and electricity connection was not considered. He claimed compensation for loss.</b>	<b>Through field checking it was found existed according to the complainant's prayer.</b>	<b>After field verification the name of complainant will be enlisted in the list of affected person. PMU will also request DC so that applicant can receive compensation.</b>
3	Mariam Begum, Mouza: Atadi Araihazar, Narayanganj	<b>In JVC survey the residential structures (house, CI sheet fence, tub well and electric connection) was not considered. She claimed compensation for loss of structures &amp; others as stated in the application.</b>	<b>Through field checking it was known that the loss items as he claimed are existed.</b>	<b>She has been advised to communicate with DC office Narayanganj for compensation. PMU will also request DC so that applicant can receive compensation.</b>
4	Halima Begum Mouza: Baliapara Araihazar, Narayanganj	<b>In JVC survey a verandah was not considered. She claimed compensation for verandah</b>	<b>Through field checking the existence of verandah was found.</b>	<b>She has been advised to communicate with DC office Narayanganj for compensation. PMU will also request DC so that applicant can</b>

				receive compensation.
5	Salma Begum w/o Ali Hossain, Mouza: Kamaldi Araihazar, Narayanganj	She claimed compensation for loss of house, fence and a toilet.	Through field checking it was observed that the mentioned items existed but does not fall under the project area.	Application rejected.
6	Madhabi Rani Kar, w/o Ashit Chandra Paul Mouza: Bijoynagar Araihazar, Narayanganj	In JVC survey the house, fences, shop, cow house, kitchen, toilet and tub well) was not considered. He claimed compensation for all of these loss items.	All the structures and other loss items fall under vested property land. A case is running in the court with Bangladesh Govt.	He has been advised to communicate with LA section of DC office.
7	Md. Sharif Mouza: Baliapara Araihazar, Narayanganj	In JVC a poultry farm was not considered. He claimed compensation for loss of poultry farm.	Through field verification it was not found any existence of poultry farm.	Application rejected.
8	Md. Suruzzaman Mouza: Baliapara Araihazar, Narayanganj	In JVC survey affected residential house and fence was not considered. He claimed compensation for affected primary and secondary structures.	From discussions it was proved that the mentioned structures existed.	He has been advised to communicate with DC office Narayanganj for compensation. PMU will also request DC so that applicant can receive compensation.
9	Md. Alam Miah Mouza: Baliapara Araihazar, Narayanganj	He claimed relocation allowance for shifting his structures.	From discussions it was decided that He deserves for relocation allowance.	He will be provided relocation allowance.

10	Md. Nazrul Islam Mouza: Aguandi Araihazar, Narayanganj	<b>A cow house and a bathroom was not considered.</b>	<b>Through field checking and discussion with the local people it was known that he has already received compensation for cow house and the bathroom was constructed after payment.</b>	<b>Application rejected.</b>
11	Md. Sayedul Karim Bhuiyan Mouza: Laxmipur Araihazar, Narayanganj	<b>He has claimed compensation for non-using of irrigation pump due to acquiring land under irrigation under this pump.</b>	<b>From discussions it was proved that his pump existed and he is affected due to non- using of his irrigation pump. This type of compensation is given by DC office.</b>	<b>Decision has taken to communicate with LA section of DC office, so that he can get compensation.</b>
12	Md. Momen Miah Mouza: Kamaldi Araihazar, Narayanganj	<b>He has claimed compensation for non-using of irrigation pump.</b>	<b>After discussion it was decided that he may get compensation for irrigation pump.</b>	<b>Decision has taken to communicate with LA section of DC office, so that he can get compensation.</b>
13	Md. Nazrul Islam Mouza: Eidbardi Araihazar, Narayanganj	<b>In JVC survey his affected land considered as <i>nall</i> land. He claimed compensation for his affected land as <i>viti</i> land.</b>	<b>Through verification it was known that he has received compensation against his affected land as <i>nall</i> land from DC office.</b>	<b>He has been advised to communicate with LA section of DC office. PMU will assist him for receiving compensation from DC office.</b>
14	Abdul Matin Molla Mouza: Eidbardi Araihazar, Narayanganj	<b>Prayer for receiving compensation as vulnerable AP.</b>	<b>Through discussions it was decided that he deserves benefit as a vulnerable AP</b>	<b>He has been advised to communicate with Area Manager, Araihazar.</b>
15	Hazrat Ali Mouza: Baliapara	<b>Prayer for receiving compensation as vulnerable AP.</b>	<b>Through discussions it was decided that according to vulnerable criteria</b>	<b>Application rejected.</b>

			<b>he does not fall under any category of vulnerable AP.</b>	
16	Miazuddin Mouza: Eidbardi Araihazar, Narayanganj	<b>Prayer for receiving compensation as vulnerable AP.</b>	<b>Through discussions it was decided that according to vulnerable criteria he does not fall under any category of vulnerable AP.</b>	<b>Application rejected.</b>
17	Rehena Begum Mouza: Eidbardi Araihazar, Narayanganj	<b>Prayer for receiving compensation as vulnerable AP.</b>	<b>Through discussions it was known that after the death of her husband she is now head of household and fall under the criteria of vulnerable AP.</b>	<b>He has been advised to communicate with Area Manager, Araihazar.</b>

Having no any other discussions the convener ended the meetings with thanks to all participants of the meeting.

## S. GRC Summary Report

### Summary of 2 GRC Meetings, DESWSP DORP Area Office, Araiহার, Narayanganj

Subject: Information of Affected persons applied to GRC

Date 20.01.2020

SL. No.	Reference/ ID Number	Name& Mobile No	Fathers/Husbands Name	Mouza	Application Details: Land/Structures/Trees/Others	Decisions/ Comments
1	11011110233	Shahin Ahmed	Fathers Name: Abdul Baten	Shamvupura	Fish Gher in Meghna river was not considered in Joint Verification	Received resettlement benefit of fish stock. So, Prayer may be rejected
2		Ayesha Begum	Late, Md. Hanif	Shamvupura	Deep Tube well was not considered	From field visit and checking it was proved that the deep tube well was existed. She was suggested to communicate with DC office for compensation.
3	11032110040	Idris Ali	Late. Rahim Uddin	Aguandi	Living House not considered	Constructed after JVS and cut-off date. Prayer rejected
4	Non AP	Mofizul 01738910303	Motlob Ali	Bijoy Nagar	Business of Bricks & Sand not considered	Claimed compensation for loss of business. JVS committee will take decision. Suggested to

						communicate with DC office for compensation.
5	Non AP	Atiqur Rahman 01833642926	Abdul Aziz	Aguandi	Part of affected living room not considered	He may be given compensation for loss of structure. Suggested to communicate with DC office for compensation.
6	1103211 0062	Md. Babul Hossain	Abdul Malek Miah	Aguandi	Cow Farm not considered (Length 18'*Width 9')	From field checking it was known that he had cows house but not cow farm. He may be given compensation for affected cow house. It was decided that Mr. Ashraf Raj, SAE of DWASA will check the listing of the house in award book of Narayanganj DC office and whether he has received the compensation.
7	11011110247	Md. Hasen Ali 0171552199	Md. Mizanur Rahman	Chaitonkanda	1) Structure (Tin Roof & Tin Fence Length 40'*Width 15') 2) 1 Tube well 3) Concrete Yard (Length 7'*Width 6') 4) 4 RCC Pillar 5) Fish Farm & Chicken Farm	It was decided that Mr. Ashraf Raj, SAE of DWASA will check the listing of the house in award book of Narayanganj DC office and the record of receiving compensation.
8	11062110527	Habibullah 01752380592	Miaz Uddin	Edbardi	1) Affected Kitchen not considered during JVC Survey 2) Concrete floor listed as Kutcha (Mud) floor	It was decided that Mr. Ashraf Raj, SAE of DWASA will check the listing of the house in award book of Narayanganj DC office and the record of receiving compensation.

9	11062112766	Md. Awlad 01737767181	Shahab Uddin Miah	Baliapara	1) Four roof tin-shed farm with concrete floor (Length 37'*Width 22') 2) Affected farm (Length 42'*Width 14')	Constructed after cut-off date and JVS. So, his compliant may be rejected.
10	11062110429	Md. Nazrul Islam 01934329710	Tamiz Uddin	Edbardi	According to RS record affected land showed as Nall but in physical checking it was found as high ( <i>viti</i> ) land and he has received compensation for land as low ( <i>nall</i> ) land.	After checking the award book of DC office, request for payment will send to DC office, so that he can receive is compensation.
11	Non AP	Sufiyan 01956212612	Md. Matin	Atadi	1) Living Room with Verandah ( Length 20' & Width 12') 2) Verandah ( Length 8' & Width 7')	JVC recorded during the time of survey. Mr. Ashraf Raj, SAE of DWASA will check the listing of the house in award book of Narayanganj DC office and the record of receiving compensation.
12	11062110421	Md. Muntaz Uddin	Md. Miraz Uddin	Edbardi	1) 2 Verandah (One Length 27' & Width 9' other Length 18' & Width 13' ) 2) 1 Bathroom	Mr. Ashraf Raj, SAE of DWASA will check the listing of the house in award book of Narayanganj DC office and the record of receiving compensation.
13	11042110561	Jahangir Hossain 01988503843	Md. Motaleb	Atadi	One living room with verandah	JVC recorded during the time of survey. Mr. Ashraf Raj, SAE of DWASA will check the listing of the house in award book of

						Narayanganj DC office and the record of receiving compensation.
14	11042213000	Md. Shahidullah 0161047026	Md. Ali	Atadi	1) Living room (Length 21' & Width 11') 2) RCC Pillar, Varanda (Length 11' & Width 7'), Kitchen (Length 9' & Width 6')	He may be given the compensation for the loss of structures. Mr. Ashraf Raj, SAE of DWASA will check the listing of the house in award book of Narayanganj DC office and the record of receiving compensation.
15	11052113387	Mizanur Rahman 01974917314	Billal Hossain	Shahadi	1) 1 Water Pump with electricity connection	He may be given the compensation for the loss of water pump with electricity connection. Request to be sent to DC office by DWASA.
16	11042210549	Morium Begum	Hus. Abdur Rahman	Atadi	1) Four roof tin-shed house (Length 23'*Width 11') 2) Living room (Length 16'*Width 12') 3) Kitchen (Length 8'*Width 5') 4) 1 Tube well & Trees	Mr. Ashraf Raj, SAE of DWASA will check the listing of the house in award book of Narayanganj DC office and the record of receiving compensation.
17	110620010120	Halima Begum 01923704145	Salim Uddin	Baliapara	One living room Semi pucca with verandah	He has received compensation for structures. So, his application may be rejected.
18	Non AP	Saidul Karim Bhuiyan	Md. Samir Uddin Bhuiyan	Laxmipur	Pump house with water pump & electricity connection	Mr. Ashraf Raj, SAE of DWASA will check the listing of the house in award book of Narayanganj DC office and the record of receiving compensation.

19	11052213206	Salma Begum	Hus. Ali Hossain	Kamaldi	1) Four roof tin-shed house (Length 24'*Width 12') 2) Kitchen (Length 8'*Width 7') 4) 1 Toilet	Mr. Ashraf Raj, SAE of DWASA will check the listing of the house in award book of Narayanganj DC office and the record of receiving compensation.
20	11062110119	Md. Helal Uddin	Late. Wahab Uddin	Baliapara	Give Some Money	His application may be rejected.
21	11032110035	FazlulHaque	Saeed Ali	Aguandi	Apprehended for affecting one house during construction work	He may be given compensation for loss of structure. Request will send to DC office.
22	11042210066	Madhobi Rani kor	Hus. Omid Chandra Paul	Bijoynagar	1) Cattle house, Living house, Shop & Bathroom 2) Tube well & Trees	He may be given compensation for loss of structures. Request will send to DC office.
23	11011110030	Ajit Mohon Das	Nikunja Chandra Das	Choitonkanda	1) One Bathroom 2) One Temple with Verandah	He may be given compensation for loss of structure. Request will send to DC office.
24		Md. Sharif		Baliapara	Poultry farm was not considered during JVS, he claimed compensation for poultry farm.	In field checking the existence of poultry farm was not found. The application was rejected.
25		Md. Suruzzaman	Late, Abdur Razzaque	Baliapara	The house was not considered during JVS, he claimed compensation for the house.	In physical field checking the existence of house was found. The applicant was advised to communicate with DC office for compensation.

26		Md. Alam Miah	Abdus Samad	Baliapara	Did not get re-location allowance from DWASA, he claimed re-location allowance.	It was decided to give him re-location allowance from DWASA, the applicant suggested to communicate with local DORP area office.
27	11062112766	Md. Nazrul Islam	Tamiz Uddin	Baliapara	Cow house and bathroom was not considered during JVS, he claimed compensation for the cow-house and bathroom.	After checking DC office it was known that he has already received compensation for cow-house and bathroom was constructed after cut of date. His application rejected.
28		Md. Hazrat Ali		Baliapara	He has applied for being listing as vulnerable AP.	According to the vulnerable criterion he does not fall under the vulnerable criterion, so, his application was rejected.
29	Non AP	Md. Momen Miah	Late, Abdur Rahman	Kamaldi	In the project area an irrigation pump is existed with electricity connection. He claimed for compensation.	In physical checking it was found existence of the irrigation pump in the project area. It was decided the award book of DC office will be checked and he will be informed. The GRC committee will try to cooperate for his compensation.
30		Abdul Matin Mollah		Edbardi	He has applied for being listing as vulnerable AP.	As per vulnerable criterion, he falls within the criterion. So, it was decided by the GRC committee to list him as vulnerable AP and process for payment from DWASA.

31		Rehena Begum	w/o Abdul Barek	Edbardi	She has applied for being listing as vulnerable AP.	During SES her husband was showed as head of household, but before receiving payment her husband died and now she is the head of household. She has been requested to communicate with local DORP office for payment purpose.
32		Miazuddin	Late, Enayetullah	Edbardi	He has applied for being listing as vulnerable AP.	According to the vulnerable criterion he does not fall under the vulnerable criterion, so, his application was rejected.

## T. Meeting Minutes

### T.1 Zoom Meeting on Resettlement Progress held on 3 June 2020

<b>Project title</b>	Dhaka Environmentally Sustainable Water Supply Project (DESWSP) under Dhaka Water Supply and Sewerage Authority (DWASA)
<b>Subject</b>	Meeting with PMU and DORP with resettlement issues
<b>Location</b>	Zoom meeting
<b>Date</b>	3 June 2020
<b>Time of meeting</b>	10.00 am
<b>Project number</b>	346152

#### Attendees

Name	Initials	Position/Company/unit/division
Md. Mahmudul Islam	MMI	Project Director (PD), DESWSP, DWASA
Md. Baharul Islam	MBI	Deputy Project Director (DPD), DESWSP, DWASA
Md. Tofazzal Hossen	MTH	Sageguard Officer (Social & Gender), DESWSP, DWASA
Dr. Rafeza Akter	DRA	National Resettlement Expert, MM MDSC, DESWSP, DWASA
Md. Alamgir Hossain	MAH	Team Leader, DORP, DESWSP, DWASA
Jesmin Shahana	JS	Deputy Team Leader, DORP, DESWSP, DWASA
Md. Rakibul Islam	MRI	Data Manager, DORP, DESWSP, DWASA
Md. Iqbal Hossain	MIH	Area Manager, Araihasar, DORP, DESWSP, DWASA

**Recorded by** Dr. Rafeza Akter

**Distribution** All attendees+ MDSC team

Item	Text	Action on
1	PD welcomed the participants. At first, he wanted to know the wellbeing of INGO staff as their field offices were closed for about 2 months (26 March to 31 May 2020) due to COVID-19 lockdown.	DORP TL; 10 June, 2020

Item	Text	Action on
	DORP Team Leader has been requested to submit a report on INGO staffs health and safety based on field findings which will help to understand whether the staffs are safe to visit field and meet affected persons in person.	
2	Before this lockdown DORP had prepared a plan of actions regarding resettlement implementation. Project Director went through that and discussed all activities one by one according to RP Sections to know current progress and further actions to be determined. These are as follows:	-
3	<b>Section 1</b>	
S1a	<p>Pursuing to Deputy Commissioner's office for the solution of 2 plots (3 APs):</p> <p>It has been discussed that 1 AP, named Javed Ali, owner of plot no. 127 had submitted required paper to Deputy Commissioner's office for getting CCL. INGO is not sure whether he received CCL amid COVID-19 lockdown while INGO office was closed. Area Manager, Araihaazar has been asked to follow up the issue (if possible, contact over phone because going out of office is not safe during this COVID situation).</p>	Area Manager, DORP; 4 June 2020
S1b	<p>NGO and PMU to prepare information dissemination leaflet on dedicated account:</p> <p>It has been prepared and disseminated amongst affected persons during March 2020 before lockdown. No more action required now.</p>	-
S1c	<p>Distribution and share of dedicated account related leaflet and Letter with the affected persons and record of consultations to be maintained by NGO with No Objection for this arrangement to the affected persons:</p> <p>It has already been done in March 2020. No more action required now.</p>	-
S1d	<p>Explain the operational procedure of dedicated account formally by arranging public consultation meeting to the affected persons, how to apply for release of funds, during and after project implementation:</p> <p>It has already been done in March 2020. This action will be continued.</p>	Area Manager, Araihaazar, DORP; Continuous
S1e	<p>Leaflet to be disclosed on DWASA/ Project website:</p> <p>It has already been done in March 2020. No more action required now.</p>	-
S1f	<p>Follow up monitoring on affected persons received IGA training under LIRP:</p> <p>Follow up could not be done during 2 months lockdown. It will start soon.</p>	DTL, DORP; Mid-June 2020
S1g	<p>Updating of the RP and send to ADB for concurrence:</p> <p>RP will be updated with the CCL and additional payment data. It will also include dedicated account information.</p>	TL, DORP End of June 2020

Item	Text	Action on
4	<b>Section 2</b>	
S2a	<p>Ensuring CCL payment for the rest of 68 plots of 21 priority <i>mouza</i> for 106 CCL unpaid APs:</p> <p>PD emphasized in the meeting at this moment no priority will be imposed. All mouzas will get paid.</p> <p>DORP will update the list including rest 3 non-priority mouzas up to Baliapara and will send to PMU.</p>	<p>TL, DORP 20 June 2020</p>
S2b	<p>A notice has to be prepared by PMU by 10<sup>th</sup> Feb indicating that the affected person has received compensation. Notice to be issued by PMU. The NGO will distribute the notice and hold consultation and get the signature of the affected person for the receipt of the notice. <b>(There are 26 affected persons and 32 structures):</b></p> <p>Notice prepared and served by PMU. DORP Area Manager, Araihaazar and Safeguard Officer (Social and Gender), PMU will visit field on 7 June 2020 and will update the list of structures to be removed by 8 June 2020. Project Director will inform affected persons and will also seek Deputy Commissioner's help in dismantling structures.</p>	<p>Area Manager, Araihaazar, DORP and Safeguard Officer (Social and Gender), PMU; 7 and 8 June 2020. PD; 9 June 2020</p>
S2c	<p>Eleven (11) structures (<b>Applied in GRC</b>), where compensation is pending from Deputy Commissioner's office. PD/ DPD will meet the Deputy Commissioner to discuss how the payment of this amount can be facilitated. Based on the discussion Project Director has to take necessary action to expedite payment and communicate to ADB:</p> <p>GRC and JVC Meeting minutes should be finalized soon.</p> <p>PMU will pay the business loss and PMU will discuss the issue with Deputy Commissioner for structure payment.</p>	<p>PD to discuss Deputy Commissioner; 9 June 2020 Area Manager, Araihaazar, DORP and Safeguard Officer (Social and Gender), PMU; 10 June 2020. PMU will pay compensation; date not fixed.</p>
S2d	<p>PMU to open dedicated account:</p> <p>Done</p>	-
S2e	<p>Distribution and share of dedicated account related leaflet and Letter with the affected persons and record of consultations to be maintained by NGO with no Objection for this arrangement to the affected persons:</p> <p>Done</p>	-
S2f	<p>Explain the operational procedure of dedicated account formally by arranging public consultation meeting to the affected persons, how to apply for release of funds, during and after project implementation:</p> <p>Done in early March 2020</p>	-

Item	Text	Action on
S2g	<p>PMU to submit an update on the status of the account in the QPRs and SSMRs:</p> <p>DORP will update data in the database management website which already paid. <b>This is most urgent.</b></p>	<p>DORP database team; No date fixed</p>
S2h	<p>A number of 106 affected persons whose CCL amount is pending. A detailed action plan has to be prepared on how to address the issue of each AP. After getting clearance from ADB, Project Director has to deposit top up and resettlement amount in the dedicated account:</p> <p>The plan has already been submitted to PMU for further instruction.</p> <p>DORP will update the list of 24 mouzas (21 priority mouza and the rest 3 mouzas) by 20 June and sent to PMU. PMU and DORP will collect the actual number of affected persons from Deputy Commissioner's office.</p>	<p>DORP; 20 June 2020</p>
S2i	<p>Process to Deputy Commissioner's office for eviction of the affected persons those received full payment and notified to vacate the structures and project acquired land:</p> <p>They have been notified several times. PMU will process to Deputy Commissioner's office for their eviction.</p> <p>DORP will update the list of structure to be relocated to assist Deputy Commissioner's office in the eviction process.</p>	<p>DORP; 20 June 2020 PMU by end of June 2020</p>
S2j	<p>Get the IGA training started by DORP under LIRP:</p> <p>Planned to start from March 2020, but due to COVID-19 it has been postponed. PMU will Ensure to start as soon as the situation improved.</p>	<p>DORP; Subject to COVID-19 improvement</p>
S2k	<p>Updating of the RP and send to ADB for concurrence:</p> <p>PMU has been given necessary supports to DORP for updating RP to send it to ADB by June 2020.</p> <p>Team leader, DORP with the assistance of Resettlement Expert, MDSC will update the DDR of dedicated Account operation and RP Soon.</p>	<p>DORP assisted by MDSC; 16 June 2020</p>
<b>5</b>	<b>Section 3</b>	
S3a	<p>Complete serving Notice under section 7(1):</p> <p>Persuasions to Deputy Commissioner's office to be continued.</p>	<p>PMU, date not fixed (continuous process)</p>

Item	Text	Action on
	PMU received the Estimate for LA case 05/2018-19 and by end of June, Fund will be deposited to Deputy Commissioner's office. LA case 10/2018-19 is waiting for MoL approval.	
S3b	Ensure serving notice under section 8(3) (ka):  Persuasions to Deputy Commissioner's office to be continued.	PMU, date not fixed (continuous process)
S3c	Arranging PVAC meeting for finalization of the budget:  After completion of serving notice a PVAC meeting to be called for finalization of the rate of lost property.	PMU and DORP; Date not fixed (subject to completion of LA notice by DC)
S3d	Serving notice to those persons have illegally constructed structures after cut-off date:  It has been done; notice handed over along with photographs.	-
S3e	GRC needs to be declared in the area.  PD agreed to declare by end of June 2020.	PMU; 30 June 2020
<b>6</b>	<b>Section 4</b>	
S4a	Closure date for giving the list of graves. So that list can be finalized and to be ensured that there is closure on the matter by 9 February 2020:  List of graves has been finalized and committee signing the agreement.  Graveyard committee shifted the already buried bodies by 2/6/2020.  GWT started excavating earth in north side on 3/6/2020. DORP will update the RP describing all changes. Boundary wall construction cost will be included in Resettlement cost of RP. DORP will prepare budget which will be endorsed by the PD.	PMU and DORP, 1 <sup>st</sup> week of July 2020
<b>7</b>	<b>Section 5</b>	
S5a	Updating Map and Plot schedule of LA case 11 /2018-19 as revised alignment:  Persuasions to Deputy Commissioner's office to be continued.  DORP will update RP by end of June 2020. Project Director will inform what to step out for exclusion of Mr. Rafiq's house from the alignment.	TL, DORP; 30 June 2020
S5b	Sending the proposal for Land acquisition as per revised alignment:	PMU; date not fixed

Item	Text	Action on
	<p>Persuasions to Deputy Commissioner's office to be continued.</p> <p>Revised land acquisition proposal will be sent to Deputy Commissioner's office in LA case 11/2018-19 area as the alignment have been change.</p>	
S5c	<p>The house in the dockyard to be de-notified. Project Director was supposed to discuss the matter with Deputy Commissioner's Narayananj by 28 February 2020:</p> <p>PMU to execute.</p>	PMU; date not fixed
S5d	<p>Determining the rental assistance to the householder's beside dockyard premises during construction period:</p> <p>PMU to execute.</p>	PMU; date not fixed
S5e	<p>Industry to be de-notified. Based on discussion, further action will be decided:</p> <p>PMU to execute.</p>	PMU; date not fixed
S5f	<p>Dockyard shifting assistance to be determined:</p> <p>PMU to execute.</p>	PMU; date not fixed
S5g	<p>RP to be updated to include rental for this affected person during construction period:</p> <p>PD is to expedite the de-notification task and decide for rental amount and period.</p> <p>DORP will update the RP documents with Revised Plot and land Drawing of Jholshiri area.</p>	PMU; date not fixed TL, DORP; 30 June 2020
S5h	<p>Serving notice to those persons (with receiving signature, notice hand over photographs and meeting minutes) have illegally constructed structures after cut-off date (issue of notice under section 4(1):</p> <p>It was reported that there was an under-construction structure, it is observed that the construction work has been stopped due to change of alignment.</p>	PMU; date not fixed
S5i	<p>Dockyard shifting assistance to be included in RP:</p> <p>Dockyard shifting assistance to be determined before finalizing RP.</p>	DORP; 30 June 2020
S5j	<p>In updated RP all new affected persons to be included and surveyed of Jalshiri Abashon area. Draft RP to be sent to ADB for approval and disclosure by 30 March 2020:</p>	PMU; 4 June 2020 DORP; 30 June 2020

Item	Text	Action on
	<p>Delayed due to finalization of plot schedule and collecting record from land office, meantime govt. declared general leave for all due to COVID-19.</p> <p>All data have been collected. PMU will provide DORP with land ownership data for new LA case. DORP will update the RP now.</p>	
<b>8</b>	<b>Section 6</b>	
S6a	<p>Finalization of land acquisition process for section-6:</p> <p>To be expedited by PMU.</p> <p>Final paper has been submitted to Deputy Commissioner's office. Deputy Commissioner's office will prepare the feasibility report and will send to MoL for approval. PMU will be pursuing to issue.</p>	PMU; date not fixed
S6b	<p>Serving notice under section 4(1) in the area:</p> <p>To be expedited by PMU.</p>	PMU; date not fixed
S6c	<p>Serving Notice under section 7(1):</p> <p>Persuasions to Deputy Commissioner's office to be continued by PMU.</p>	PMU; date not fixed
S6d	<p>Serving notice under section 8(3) (ka):</p> <p>Persuasions to Deputy Commissioner's office to be continued by PMU.</p>	PMU; date not fixed
S6e	<p>Arranging JVC meeting for finalization of the loss property and determination of affected persons:</p> <p>After completion of serving LA notice, a JVC meeting to be called for finalization of the rate of lost property.</p>	PMU; date not fixed
S6f	<p>Arranging PVAC meeting for finalization of the budget of section-6:</p> <p>After completion of serving LA notice, a PVAC meeting to be called for finalization of the rate of lost property.</p>	PMU; date not fixed
S6g	<p>Updating RP and submit to ADB for concurrence:</p> <p>DORP TL will prepare an action plan for RP update, which will be shared with PMU for getting their help.</p>	TL, DORP; 30 June 2020
<b>9</b>	<b>Miscellaneous</b>	

Item	Text	Action on
M1	It has been decided that henceforth a coordination meeting on resettlement issues will be held between PMU, MDSC and DORP, twice a month, 1 <sup>st</sup> and 3 <sup>rd</sup> Wednesday of each month, from 10.00 am to 11.00 am. Safeguard Officer (Social and Gender), PMU will circulate notice of the meeting at least one day prior to the meeting.	Safeguard Officer (Social and Gender), PMU; One day before each meeting.
M2	PD instructed DORP to check their invoice with PD.  NRE, MDSC asked DORP not to include any field activity in invoice since all of their field offices were closed due to COVID-19 outbreak.	DORP; 15 June 2020
M3	DPD1 wanted NRE, MDSC to write an email to Project Director describing required data to be collected from the Deputy Commissioner's office.	MDSC; 7 June 2020
10.	PD thanked everyone and concluded the meeting.	-

## T.2 Meeting on Affected Persons Counting and Payment held on 17 June 2020

<b>Project title</b>	Dhaka Environmentally Sustainable Water Supply Project (DESWSP) under Dhaka Water Supply and Sewerage Authority (DWASA)
<b>Subject</b>	Formulation of proposed AP Counting and Payments Report Template
<b>Location</b>	MDSC Office, Road 32, Gulshan 1, Dhaka
<b>Date</b>	17 June 2020
<b>Time of meeting</b>	11:00 am to 15:20 pm
<b>Project number</b>	346152

### Attendees

Name	Initials	Company/unit/division
Mr. AYM Imtiazul Haque	IH	Deputy Team Leader, MDSC, Chairing
Dr. Rafeza Akter	RA	National Resettlement Expert, MDSC
Mr. Tofazzal Hossen	TH	Safeguard Officer (Social & Gender), PMU, DWASA
Mr. Shimul Chowdhury	SC	IT Consultant, DORP
Mt. Tahir Ahmed Choudhury	TC	Procurement Specialist (Local), MDSC, DESWSP

**Distribution** All Attendees

Sl. No.	Agenda wise Description and decision	Action on
1.	This was a summing up meeting of previous couple of meetings and discussions over skype (including VC) and phone.	
1.1	<p>With the permission of the Chair, Mr. Tahir Choudhury, lead the discussions on Formulation of proposed AP Counting and Payments Report Template. The discussion followed the following agenda:</p> <ul style="list-style-type: none"> <li>- Briefing on objective of development of the report template;</li> <li>- Fixing the table headings of the reports;</li> <li>- Identification of Government and PMU payment items for resettlement compensation;</li> <li>- Finding availability and source of data for formulating the proposed report;</li> <li>- Agreement on the proposed template and target dates.</li> </ul>	
1.2	<p><b>Briefing on objective of development of the report template</b></p> <p>TC briefly mentioned that there was a requirement of answering two questions in respect of land acquisition to get a go ahead clearance from ADB for starting any construction at any site.</p> <ol style="list-style-type: none"> <li>1. Have we paid fully for all plots within the corridor/ alignment of a construction site?</li> <li>2. Have we paid fully for all Affected Persons (APs) within the corridor/ alignment of a construction site?</li> </ol> <p>To answer the above questions, we need to know assessed values of entitlements and paid amounts against each entitlement. To determine whether a plot or an AP is fully paid, one has to compare the assessed value with the paid amount. The results could be as follows:</p> <ol style="list-style-type: none"> <li>a. <b>Fully Paid:</b> Paid amounts are equal to full assessed values of all entitlements;</li> <li>b. <b>Partially Paid:</b> Paid amounts are less than full assessed values of all entitlements;</li> </ol>	

Sl. No.	Agenda wise Description and decision	Action on
	<p>c. <b>Not Paid:</b> Nothing paid at all. The meeting unanimously agreed with the explained concept.</p>	
1.3	<p><b>Fixing the table headings of the reports</b> Dr. Rafeza Akter proposed to change the table headings to make it a best fit with resettlement plan used terms. Accordingly, the meeting checked each heading, discussed on possible best fits and fix the headings. The proposed report templates with agreed headings presented at the end of the minutes (<b>annexure 1</b>).</p>	
1.4	<p><b>Identification of Government and PMU payment items for resettlement compensation</b> Mr. Shimul Chowdhury had a request to clearly identify the resettlement compensation items to group for accounting under each of the proposed reporting table headings. The payment items were grouped as below:</p> <ul style="list-style-type: none"> <li>- CCL: Land</li> <li>- CCL: Structure, Crops, etc.</li> <li>- Top Up for Land</li> <li>- Resettlement Assistance other than Land</li> </ul> <p>Dr. Rafeza Akter assisted the discussion in determining the grouping of compensation items. The agreed grouping list is given in <b>annexure 2</b>.</p>	
1.5	<p><b>Finding availability and source of data for formulating the proposed report</b> There were two proposed reports viz.,</p> <ul style="list-style-type: none"> <li>- <b>Report on Resettlement Plan Implementation: Payment for Plots and</b></li> <li>- <b>Report on Resettlement Plan Implementation: Payment for Affected Persons.</b></li> </ul> <p>Each of the report headings for both the reports discussed elaborately to understand what it is for, to identify the source of data and/or how to formulate (how to calculate). Anonymous conclusions on the items of detailed table are given below:</p> <p>1. Report on Resettlement Plan Implementation: Payment for Plots</p> <ul style="list-style-type: none"> <li>A. <b>Plot #:</b> RSA Dag No. of the plot to be acquisitioned. <u>Source</u>- DWASA Acquisition Proposal/ Award Book/ CCL (available in the Database).</li> <li>B. <b>Mouza:</b> The name of Mouza where the plot falls in. In case of a plot falls in multiple Mouzas, list them herein. <u>Source</u> – CCL document (available in the Database).</li> <li>C. <b>Number of Affected Persons:</b> Count of Affected Person(s) due to acquisition of the plot (ref: item A); <u>Source</u> – counting APs listed in the Database for a particular plot number (available in the Database).</li> <li>D. <b>Required Land (dec):</b> Area of land in decimal proposed to be acquisitioned. <u>Source</u> - DWASA Acquisition Proposal/ Award Book/ CCL (available in the Database).</li> <li>E. <b>Paid Land (dec):</b> Summation of areas of land in decimal that is paid for by DC Office (CCL). Summation of portion of a plot for entitled APs those are paid out. <u>Source</u> – CCL (may require creating a data field in the Database if doesn't already exist);</li> <li>F. <b>Assessed CCL Amount: Land:</b> Total payable value of the acquisitioned area of land for a particular plot as assessed by DC office. <u>Source</u> - Award Book (may require creating a field in the Database if doesn't already exist).</li> </ul> <p>The challenge as identified was making a copy of the Award Book to DORP. The responsibility of collecting the copy lied with PMU. It was agreed that RA would write</p>	RA, TH

Sl. No.	Agenda wise Description and decision	Action on
	<p>a mail to PD explaining the issue and assist DORP through providing the copy by collecting timely. Unavailability of the document will cause not to able to decide on actual numbers of APs as well as whether a plot is 'Fully Paid' or not and may ruin the purpose of having this report.</p> <p>The meeting unanimously emphasized on the issue of collecting the copy of the Award Book and other related documents in identifying actual numbers of APs and make it available to DORP.</p> <p>G. <b>CCL Amount Paid for Land:</b> Summation of the amounts paid to APs for acquisitioned area of land for a particular plot. <u>Source</u> – CCL (available in the Database).</p> <p>H. <b>Assessed CCL Amount: structure, crops, etc.:</b> Total payable value for affected structures, crops and other entitlements payable by DC Office relevant to the plot as assessed by DC office. <u>Source</u> - Award Book (may require creating a field in the Database if doesn't already exist). <b>The challenges and remedial mentioned in item F are applicable here too.</b></p> <p>I. <b>CCL Amount Paid: structure, crops, etc.:</b> Summation of the amounts paid to APs affected for a particular plot for affected structures, crops and other entitlements payable by DC Office. <u>Source</u> – CCL (available in the Database)</p> <p>J. <b>Assessed Top Up for Land:</b> Assessed value of the (+ve) difference between the amount paid by DC Office (CCL amount for land) and market value for the land. <u>Source</u> – CCL and assessment made by DORP for resettlement assistance pay vouchers. (available in the Database).</p> <p>K. <b>Paid Top Up for Land:</b> Summation of the amounts paid against assessed Top Up (item J) to affected APs for a particular plot. <u>Source</u> –PMU payment vouchers (available in the Database).</p> <p>L. <b>Assessed Resettlement Assistance other than Top Up:</b> Summation of assessed values for all affected APs for all the entitled resettlement assistance other than Top Up (re: item J) relevant to a particular plot. <u>Source</u> – Assessment made by DORP for resettlement pay vouchers. (available in the Database; may require additional calculation if doesn't already exist).</p> <p>M. <b>Paid Resettlement Assistance other than Top Up:</b> Summation of amounts paid to all APs for all the resettlement assistance entitlement other than Top Up (ref: item L) for a particular plot. <u>Source</u> – PMU payment vouchers. (available in the Database).</p> <p>N. <b>Payment Status: CCL:</b> Whether the CCL entitlements against the plot are fully paid or not. If summation of the amounts paid for all items to all affected APs is equal to summation of values of all assessed items entitled for a particular plot to be paid by DC Office, then the CCL payment status for the plot is 'Fully Paid' if less, then 'Partially Paid' and if paid nothing, then 'Not Paid'. <u>Source</u> - This is a logical test to be performed by the system through testing items relevant from the above list.</p> <p>O. <b>Payment Status: Resettlement Assistance:</b> Whether the Resettlement entitlements to all APs relevant to the plot are fully paid or not. If summation of the amounts paid for all items to all APs is equal to summation of values of all assessed items entitled for a particular plot, then the Resettlement Assistance payment status for the plot is 'Fully Paid' if less, then 'Partially Paid' and if paid nothing, then 'Not Paid'. <u>Source</u> - This is a logical test to be performed by the system.</p> <p><b>Plot fully Paid:</b> Whether all the entitled Resettlement Compensations (to be paid by DC and by PMU) to all APs for a particular plot have been paid or not. If summation of paid amounts for all the entitled Resettlement Compensations to all APs is equal to summation of values of all assessed items entitled for a particular plot, then the payment status for the plot is 'Fully Paid' if less, then 'Partially Paid' and if paid nothing, then 'Not Paid'. <u>Source</u> - This is a logical test to be performed by the system.</p>	

Sl. No.	Agenda wise Description and decision	Action on
	<p>2. Report on Resettlement Plan Implementation: Payment for Affected Persons</p> <p>A. <b>AP_ID Number:</b> The unique Identification Number given to a particular AP on receipt of any CCL payment for the first time created by the Database and given to the AP in the form of an ID Card with other details. This is to identify the AP for any subsequent transaction. <u>Source</u> – Created on receipt of payment of CCL first time by an AP and recorded in the Database (available in the Database).</p> <p>B. <b>AP Name:</b> Name of the AP who has been awarded an ID Number and printed on the ID Card; <u>Source</u> – CCL document. Recorded during creation of ID Number on receipt of any CCL payment for the first time and recorded in the Database (available in the Database).</p> <p>C. <b>Father/ Husband's Name:</b> Father's or Husband's name as applicable of an AP. <u>Source</u> – CCL document. (available in the Database).</p> <p>D. <b>Mouza(s):</b> The name of Mouza where the affected plot of the AP falls in. In case of a plot(s) falls in multiple Mouzas, list them herein. <u>Source</u> – CCL document (available in the Database).</p> <p>E. <b>Plot(s) affected:</b> RSA Dag number(s) of the Plot(s) of a particular AP affected. In case of multiple plots, list them herein. <u>Source</u> – CCL documents (available in the Database).</p> <p>F. <b>Total land acquisitioned (dec):</b> Summation of portion of acquisitioned land(s) for a particular AP. <u>Source</u> – CCL documents. (may require creating a field in the Database if doesn't already exist).</p> <p>G. <b>Status of Land Ownership:</b> Ownership status of a particular AP. If owned the land or portion of it, it would be 'Titleholder', the rest are 'Non-Titleholder'. <u>Source</u> – To be defined. (may require creating a field in the Database if doesn't already exist).</p> <p>H. <b>Is Vulnerable AP?:</b> Whether a particular AP is Vulnerable according to Resettlement Policies. <u>Source</u> – Field Survey reports. (may require creating a field in the Database if doesn't already exist).</p> <p>I. <b>Assessed CCL Amount: Land:</b> Summation of payable values for a particular AP for portion of all acquisitioned lands owned by the AP as assessed by DC office. <u>Source</u> – CCL documents/ calculated values from relevant data (may require creating a field in the Database if doesn't already exist).</p> <p>J. <b>CCL Amount Paid for Land:</b> Summation of the amounts paid to AP for all acquisitioned lands owned by the AP (ref: item I). <u>Source</u> – CCL documents (available in the Database).</p> <p>K. <b>Assessed CCL Amount: structure, crops, etc.:</b> Summation of payable values for affected structures, crops and other entitlements payable by DC Office relevant to portion of all acquisitioned lands owned/ residing by the AP as assessed by DC office. <u>Source</u> - CCL documents/ calculated values from relevant data (may require creating a field in the Database if doesn't already exist).</p> <p>L. <b>CCL Amount Paid: structure, crops, etc.:</b> Summation of the amounts paid to AP for affected structures, crops and other entitlements payable by DC Office relevant to portion of all acquisitioned lands owned/ residing by the AP. <u>Source</u> – CCL (available in the Database)</p> <p>M. <b>Assessed Top Up for Land:</b> Summation of assessed value of the (+ve) difference between the amount paid by DC Office (CCL amount for land) and market value for the land for portion of all acquisitioned lands owned/ residing by the AP. <u>Source</u> – CCL and assessment made by DORP for resettlement assistance pay vouchers. (available in the Database).</p>	

Sl. No.	Agenda wise Description and decision	Action on
	<p>N. <b>Paid Top Up for Land:</b> Summation of the amounts paid for assessed Top Up (item M) to affected AP for portion of all acquisitioned lands owned/ residing by the AP. <u>Source</u> –PMU payment vouchers (available in the Database).</p> <p>O. <b>Assessed Resettlement Assistance other than Top Up:</b> Summation of assessed values for affected AP for all the entitled resettlement assistance other than Top Up (re: item J) relevant to portion of all acquisitioned lands owned/ residing by the AP. <u>Source</u> – Assessment made by DORP for resettlement pay vouchers. (available in the Database; may require additional calculation if doesn't already exist).</p> <p>P. <b>Paid Resettlement Assistance other than Top Up:</b> Summation of amounts paid to a particular AP for all the resettlement assistance entitlement other than Top Up (ref: item L) for portion of all acquisitioned lands owned/ residing by the AP. <u>Source</u> – PMU payment vouchers. (available in the Database).</p> <p>Q. <b>Payment Status: CCL:</b> Whether the CCL entitlements for a particular AP are fully paid or not. If summation of the amounts paid for all items to the AP is equal to summation of values of all assessed items entitled for portion of all acquisitioned lands owned/ residing by the AP to be paid by DC Office, then the CCL payment status for the AP is 'Fully Paid' if less, then 'Partially Paid' and if paid nothing, then 'Not Paid'. <u>Source</u> - This is a logical test to be performed by the system through testing items relevant from the above list.</p> <p>R. <b>Payment Status: Resettlement Assistance:</b> Whether the Resettlement entitlements for a particular AP relevant to portion of all acquisitioned lands owned/ residing by the AP are fully paid or not. If summation of the amounts paid for all items to the AP is equal to summation of values of all assessed items entitled to the AP, then the Resettlement Assistance payment status for the AP is 'Fully Paid' if less, then 'Partially Paid' and if paid nothing, then 'Not Paid'. <u>Source</u> - This is a logical test to be performed by the system.</p> <p><b>AP fully Paid:</b> Whether all the entitled Resettlement Compensations (to be paid by DC and by PMU) to a particular AP for portion of all acquisitioned lands owned/ residing by the AP have been paid or not. If summation of paid amounts for all the entitled Resettlement Compensations to the AP is equal to summation of values of all assessed items entitled to the AP, then the payment status for the AP is 'Fully Paid' if less, then 'Partially Paid' and if paid nothing, then 'Not Paid'. <u>Source</u> - This is a logical test to be performed by the system.</p>	
1.6	Summary or each of the above-mentioned reports were corrected according to correction to the detailed table and presented in annexure 1 as referred earlier.	
1.7	<p>Other raised issues and clarification/ conclusions are given hereunder:</p> <p>a. Mr. Toffazzel Hossen inquired about whether a column could be added to record reasons for non-payment due to legal and various challenges like, living outside country, not interested to collect small amount of compensation amounts, etc. for affected APs.</p> <p>It was responded that table accounts APs only on payment of CCL. The names of non-paid APs would be identified using Award Book, their assessed compensation amounts would be kept in the escrow accounts and have to be reported accordingly (subject to getting required documents from DC office).</p>	PMU (TH)
2.	It was agreed that the report would now be possible to formulate. Any assistance required by DORP would be provided accordingly. Mr. Shimul Chowdhury promised to complete the detailed table first as soon as possible and share for review thereafter he would complete the top summary report formulation.	SC Assisting: RA, TC

Sl. No.	Agenda wise Description and decision	Action on
	On completion of the development of the report, it would be sitting on the system for anyone having access permission to the system would be ably to view the report.	
3.	Chair concluded the meeting thanking all presents for their contribution in finding way out in developing the report.	

**Prepared by: Tahir**

**Reviewed by: RA, SC, TH**



**Annexure 1: Report Tables**


**Table 1: Report on Resettlement Plan Implementation: Payment for Plots**

**Dhaka Water Supply and Sanitation Authority**  
**Report on Resettlement Plan Implementation: Payment for Plots**  
 Month: March 2020  
 Section: 1 Site: Intake

*Note: Information are based on lands getting CCL payments*

		All amounts are in BDT			
	<u>Number</u>		<u>Land</u>	<u>Structure, crops, etc.</u>	<u>Total</u>
Total Plots:	5	100%	756 468,16	146 500,00	902 968,16
Number of Plots Fully Paid:	2	40%	671 408,60	143 500,00	814 908,60
Number of Plots Partially Paid:	2	40%	%	98%	90%
Number of Plots with No Payment:	1	20%			
			<u>Top Up for Land</u>	<u>Assistance other than Top Up</u>	<u>Total</u>
	<u>Acres</u>				
Total area of land required:	0,2000	100%	5 905,75	132 279,09	138 184,84
Total area of land acquired:	0,1500	75%	5 090,47	111 598,87	116 689,34
			%	84%	84%

**Status of Plot Payment**



Plot #	Mouza	Number of Affected Persons	Required Land (dec)	Paid Land (dec)	Assessed CCL Amount: Land	CCL Amount Paid for Land	Assessed CCL Amount: structure, crops, etc.	CCL Amount Paid: structure, crops, etc.	Assessed Top Up for Land	Paid Top Up for Land	Assessed Resettlement Assistance other than Top Up	Paid Resettlement Assistance other than Top Up	Payment Status: CCL	Payment Status: Resettlement Assistance
A	B	C	D	E	F	G	H	I	J	K	L	M	N	O
9	Shamvoupura	3	0,0300	0,0300	129 117,04	129 117,04	52 000,00	52 000,00	978,94	978,94	22 319,78	22 319,78	Fully Paid	Fully Paid
10	Shamvoupura	3	0,0500	0,0500	261 587,26	258 234,07	49 500,00	49 500,00	2 066,30	1 957,88	37 759,70	37 199,63	Partially Paid	Partially Paid
11	Shamvoupura	2	0,0400	0,0400	233 293,63	206 587,26	35 000,00	35 000,00	1 783,15	1 566,30	29 879,85	29 759,70	Partially Paid	Partially Paid
12	Shamvoupura	2	0,0300	0,0300	77 470,23	77 470,23	7 000,00	7 000,00	587,36	587,36	22 319,76	22 319,76	Fully Paid	Fully Paid
134	Shamvoupura	5	0,0500	-	55 000,00	-	3 000,00	-	490,00	-	20 000,00	-	Not Paid	Not Paid

**Table 2: Report on Resettlement Plan Implementation: Payment for Affected Persons.**

**Dhaka Water Supply and Sanitation Authority**

**Report on Resettlement Plan Implementation: Payment for Affected Persons**

Month: **March 2020**

Section: **1** Site: **Intake**

**Note:** Information are based on lands getting CCL payments

\* Unique, non-duplicate count; AP\_Vulnerables are inclusive in Total Affected Persons

Figures are number of Affected Persons

Total Affected Persons:	4	100%
AP_Titleholders:	2	50%
AP_Non-Titleholders:	1	25%
AP_Both:	1	25%

Affected Persons Fully Paid:	2	2	2	2
% AP Fully Paid:	50%	50%	50%	50%
Affected Persons Partially Paid:	2	2	2	2
Affected Persons without any Payment:	-	-	-	-

Levelhood Improvement Program (LIP)

AP_Vulnerable:	1	25%
----------------	---	-----

Levelhood Improvement Program (LIP)

AP_Vulnerable Paid:	1	#DIV/0!
---------------------	---	---------

AP_ID Number	AP Name	Father/ Husband's Name	Mouza(s)	Plot(s) affected	Total land acquisition (dec)	Status of Land Ownership	Is Vulnerable AP?	Assessed CCL Amount: Land	CCL Amount Paid for Land	Assessed CCL Amount: structure, crops, etc.	CCL Amount Paid: structure, crops, etc.	Assessed Top Up for Land	Paid Top Up for Land	Assessed Resettlement Assistance other than Top Up	Paid Resettlement Assistance other than Top Up	Payment Status: CCL	Payment Status: Resettlement Assistance
A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R
1101110008	Sab Mia	Late Muzzafor Ali	Shamvoupura			Both	Yes	103 293.63	103 293.63	18 000.00	18 000.00	783.15	783.15	18 599.81	18 599.81	Fully Paid	Fully Paid
1101110012	JAHAR ALI	late Hafiz Uddin	Shamvoupura			Titleholder	No	207 470.23	180 763.86	27 000.00	27 000.00	1 587.36	1 370.51	26 039.73	26 039.73	Partially Paid	Partially Paid
1101110024	Sundar Ali	Late Hafiz Uddin	Shamvoupura			Titleholder	No	158 293.63	154 940.44	51 500.00	51 500.00	1 283.15	1 174.73	22 879.85	22 319.78	Partially Paid	Partially Paid
1101112709	Mostafa	Late Muzzafor Ali	Shamvoupura			Non-Titleholder	No	129 117.04	129 117.04	32 000.00	32 000.00	978.94	978.94	18 599.81	18 599.81	Fully Paid	Fully Paid
								-	-	-	-	-	-	-	-		
								-	-	-	-	-	-	-	-		
								-	-	-	-	-	-	-	-		
								-	-	-	-	-	-	-	-		
								-	-	-	-	-	-	-	-		

**Annexure 2: Identification of Government and PMU payment items for resettlement compensation**
**Table 3: Grouping of Resettlement Compensation Items**


Code	Entitlement	CCL: Land	CCL: Structure, Crops, etc.	Top Up for Land	Resettlement Assistance other than Top Up
	LAND				
AL	Agricultural Land	X		X	
HL	Homestead Land	X		X	
WB	Water Bodies (Cultivated & Non-cultivated)	X		X	
CFS	Current fish stock		X		X
GT	Grant for Trees		X		X
SC	Standing Crops		X		X
TP	Tree Plantation				X
CGSLL	Cash Grant Titled and non-Titled Share croppers, Licensees and Lessees of agricultural land and pond		X		
	STRUCTURES				
RS	Residential structures		X		X
BS	Business structures		X		X
SS	Secondary structures		X		X

Code	Entitlement	CCL: Land	CCL: Structure, Crops, etc.	Top Up for Land	Resettlement Assistance other than Top Up
CPRMF	Physical Cultural Resources (PCR) / Common Property Resources (CPR) Management Fund		X		X
	LIVELIHOOD ALLOWANCES				
AEE	Affected Employees/ Wage Earners				X
BR	Business Restoration				X
LIP	Livelihood Improvement Program				X
VH	Vulnerable households				X
	OTHERS ALLOWANCES				X
RA	Relocation allowance				X
RRC	Refund of Registration Cost (Stamp Duty)				X
STG	Structure Transfer Grant				X
SRG	Structure Reconstruction Grant				X
CGNUC	New Utilities Connection				X
SGT	Shifting Grant for Tenant				X
RARO	Rental assistance for both residential and commercial structures of the Rented-Out EP				X
UAI	Unforeseen Adverse Impact				X

### **T.3 Zoom Meeting on Resettlement Progress held on 1 July 2020**



**Office of the Project Director**  
Dhaka Environmentally Sustainable Water Supply Project (DESWSP)  
Dhaka Water Supply and Sewerage Authority  
WASA Bhaban, 98, Kazi Nazrul Islam Avenue (9<sup>th</sup> Floor)  
Kawran Bazar, Dhaka-1215



Web site- [www.deswsp-dwasa.com](http://www.deswsp-dwasa.com) , Email: [pddeswspgwtp@gmail.com](mailto:pddeswspgwtp@gmail.com),

Tel:88-02-8189095

Memo no: 46.113.618.00.00. W-11 /DESWSP/ V3/ 2346


Date 2.7.2020

<b>Project title</b>	Dhaka Environmentally Sustainable Water Supply Project (DESWSP) under Dhaka Water Supply and Sewerage Authority (DWASA)		
<b>Subject</b>	Zoom VC Meeting (2 <sup>nd</sup> ), PROGRESS MEETING ON Resettlement Land Acquisition		
<b>Date</b>	01 July 2020		
<b>Time of meeting</b>	11.00 am		
<b>Loan No</b>	3051 BAN		
<b>Meeting participants</b>			
<b>Name</b>	<b>Initials</b>	<b>Position/Company/unit/division</b>	
Md. Mahmudul Islam	MMI	Project Director, DESWSP, DWASA	
Md. Zunayed Abu Yasir	MZAY	Executive Engineer, DESWSP, DWASA	
Bahrul Islam	MBI	Deputy Project Director, DESWSP, DWASA	
Mahrin Binte Islam	MBI	ASSt. Engineer, DESWSP, DWASA	
Md. Tofazzal Hossen	MTH	Sub-Assistant Engineer, DESWSP, DWASA	
Dr. Rafeza Akter	DRA	National Resettlement Expert, MDSC, DESWSP, DWASA	
Md. Iqbal Hossain	MIH	Area Manager, Arahazar, INGO, DESWSP, DWASA	
S M Alamgir Hossain	AH	Team Leader, DORP, DESWSP, DWASA	
<b>Recorded and prepared by</b>	S M Alamgir Hossain		
<b>Distribution</b>	All attendees		

The second Zoom V C meeting held on 01 July 2020 at 4.00 PM to know the section wise progress on resettlement activities of the project based on decisions taken in the first zoom VC meeting. The meeting was chaired by Project Director of DESWSP. At the beginning of the meeting PD welcomed all the participants. Before starting section wise discussions PD informed the meeting participants that GWT will **start construction work from 1<sup>st</sup> September in raw water pipeline area**, so before the time of GWT entrance all sorts of resettlement activities to be completed and to make the land free for construction work. The following agenda was discussed and decisions were taken in the meeting:-



**Office of the Project Director**  
Dhaka Environmentally Sustainable Water Supply Project (DESWSP)  
Dhaka Water Supply and Sewerage Authority  
WASA Bhaban, 98, Kazi Nazrul Islam Avenue (9<sup>th</sup> Floor)  
Kawran Bazar, Dhaka-1215



Web site- [www.deswsp-dwasa.com](http://www.deswsp-dwasa.com) , Email: [pddeswspgwt@gmail.com](mailto:pddeswspgwt@gmail.com),


Tel:88-02-8189095

Item	Discussions and decisions	Responsible person/persons
<b>Section-1</b>		
1	PD wanted to know the update of 3 CCL non-paid APs of section-1. Area manager of Araihaazar informed to the meeting participants that no CCL payment has been made by DC office during the time to these 3 APs. PD advised to keep close connection of these 3 APs and update in next zoom meeting.	Md. Iqbal Hossen, Area Manager of Araihaazar.
2	PD re-iterated the field DORP staffs movement issue. He suggested DORP to utilize a vehicle (preferably micro or pick up) for smooth and safe movement to the field at least for 15 days to accomplish the assigned urgent jobs.	TL, DORP and Area manager, Araihaazar Md. Iqbal Hossen,
3	RP-1 to be updated incorporating the CCL and additional payment data and Escrow/dedicated account information	TL, DORP
<b>Section-2</b>		
4	PD informed that he got a payment budget from DORP of 33 APs from section-2, approximate an amount of BDT 2,800,000, he wanted to if there is anybody's name from 106 CCL non-paid APs. In reply Area Manager of Araihaazar informed that none from the list of 106 CCL non-paid APs are included. But he knows that 1 person received CCL from DC office but he did not get the papers for processing the file for additional payment or resettlement benefits payment. Besides, it is reported that 5 APs received CCL from rest 3 mouza's. PD advised to collect the papers and process for payment. He also advised to update the list of CCL non-paid APs of 24 mouzas.	Area Manager of Araihaazar
5	PD also advised AM of Araihaazar to update the list of structures did not remove yet. In previous visit it was found that 37 structures excluding Baliapara did not remove by the APs. In this connection tomorrow (02 July 2020) Md.Tofazzal Hossen, Social Safe Guard Officer (Social and Gender) and Resettlement Organizer Md. Anisur Rahman will visit the alignment to update the list of non-removal structures. It was also discussed in the meeting that structures non-removal APs may be given again short time to remove the structures immediately and freed the project area, and to remind them that otherwise legal action will be taken against them for eviction	Social Safeguard Officer, DESWSP-DEWASA And Md. Anisur Rahman, Resettlement organizer, DORP
6	PD wanted to know the status of getting signature of GRC members on GRC meeting minutes and JVC meeting minutes from Area Manager of Araihaazar, Area Manager of Araihaazar informed in the meeting that almost 70 percent signature has been taken from the members and the rest signatures will be taken within one or two days. Dr. Rafeza, National Resettlement Expert, MDSC told in the meeting that she has some observation on the last page of meeting minutes, on which she will provide feedback for corrections.	Area Manager of Araihaazar
7	PD instructed Area Manager of Araihaazar to update and finalize the list of business tenants and their monthly income along with other affected items to be paid according to GRC meeting decisions and to send it to Md. Rakibul Islam for incorporating in the RP budget as well as for processing for CCL and other payments immediately.	Area Manager of Araihaazar
8	It was decided in the meeting that to know the actual number of APs Mr Ashraf Raj, SAE of DWASA, Md. Saidur Rahman, Resettlement Organizer, and Md. Lutfar Rahman, Surveyor of DORP, Araihaazar will visit DC office Narayanganj for collecting the list of APs paid CCL. In this regard PD has already talked to the personnel of DC office (especially with land acquisition officer). PD remarked this time as the best time to work uninterrupted at DC office.	Mr Ashraf Raj, SAE of DWASA and Md. Iqbal Hossain, Area Manager, DORP.

G Fin Pro



**Office of the Project Director**  
Dhaka Environmentally Sustainable Water Supply Project (DESWSP)  
Dhaka Water Supply and Sewerage Authority  
WASA Bhaban, 98, Kazi Nazrul Islam Avenue (9<sup>th</sup> Floor)  
Kawran Bazar, Dhaka-1215




Web site- [www.deswsp-dwasa.com](http://www.deswsp-dwasa.com) , Email: [pddeswspgwt@gmail.com](mailto:pddeswspgwt@gmail.com).

Tel: 88-02-8189095

Item	Discussions and decisions	Responsible person/persons
9	Depositing the amount of additional/resettlement benefits to the Escrow/dedicated account which will be paid to the CCL non-paid APs by DWASA will be possible by last day of first week of July 2020.	PMU
10	In the meeting again database issue discussed elaborately. It was decided in the previous that a separate team comprising IT consultant, database manager and more 1 or 2 data operator will engage to complete the data entry as discussed and desired by different stakeholders (PMU, MDSC, ADB and DORP DESWSP management). In case of any emergency to give back up i.e. updating RP and database PD felt that DORP need a strong and an expert alternative supporting hand of Rakib to carry over the responsibility of Rakib of the project during emergency.	IT consultant and database manager, DORP
11	RP-2 to be updated incorporating the CCL and additional payment, Escrow/dedicated account information and GRC Meeting related data.	TL, DORP
<b>Section-3</b>		
12	PD updated LA case status of section-3 to the meeting participants. He told that for LA case 5 the archaeology department raised objection that in acquisition of land DWASA needs to take clearance certificate from them. PMU is waiting for DC office response In this relation it was decided in the meeting that PD will write a reply mentioning that the project activities will not interrupt any of archaeological concerned objects/structures and will seek for clearance from the archaeological department. In previous meeting PD updated that the estimated amount of BDT: 150, 000, 00 has been deposited to the Govt. fund. And LA case 10 is pending at Ministry. Possibly the money for LA case-10 will be released in the mid of August 2020.	PMU to pursue
13	PD instructed TL DORP to collect plot schedule from Ashraf Raj by sending any messenger to WASA Bhaban with prior consent with Mr. Ashraf Raj, DAE, DWASA	TL, DORP
<b>Section-4</b>		
14	The cost budget related to Graveyard development work has duly been forwarded to database manager to incorporate in the RP-4 resettlement budget. In previous zoom VC meeting PD instructed to incorporate a separate para in the RP of section -4 with CPR (Graveyard) and related cost budget in resettlement	TL DORP and database manager of DORP DESWSP.
<b>Section-5</b>		
15	PD also updated LA case status of section-5. According to new proposal plots will be changed with Jalsiri under LA case 11 completely. Based on the change plots RP of section-5 to be updated. The recorded owners of the new plots will provide by Mr Ashraf Raj, SAE, DESWSP, DWASA soon to DORP for RP-5 updating.	TL, DORP for RP updating and Ashraf Raj of PMU for providing the recorded owners of the changed plots



**Office of the Project Director**  
Dhaka Environmentally Sustainable Water Supply Project (DESWSP)  
Dhaka Water Supply and Sewerage Authority  
WASA Bhaban, 98, Kazi Nazrul Islam Avenue (9<sup>th</sup> Floor)  
Kawran Bazar, Dhaka-1215



Web site- [www.deswsp-dwasa.com](http://www.deswsp-dwasa.com) , Email: [pddeswspgwtp@gmail.com](mailto:pddeswspgwtp@gmail.com).

Tel: 88-02-8189095

16	The issue of de-notification notice to Md. Rafiqul Islam for saving his resident comprising an area of 6 decimal and Dockyard was discussed with DC Narayanganj and other concerned personnel by PD. He informed that it is very complicated and lengthy process. So, it was decided that house of Rafique will remain as it is and a MoU between DWASA and MR. Rafique will try to sign mentioning condition that DWASA will not harm to his residential house but he has to surrender his due amount in favour of DWASA which will be adjusted with DC office.  In a meeting in 26 October 2019 the dockyard authority told that they will shift the dockyard from the project acquired land by April 2020 and the claimed compensation for shifting the dockyard materials approximately 2,000,000. Now the cost dockyard materials shifting has been estimated and PD requested to talk to Mr. Ashraf Raj for collecting the estimate for incorporating in the RP budget.	PMU
17	A notice to be prepared for requesting dockyard owners to shift the dockyard materials by July 2020 positively as they have given commitment to shift dockyard materials by April 2020.	PMU
18	In previous zoom VC meeting it was decided to declare the local GRC committee members name and designation for section-5.	PMU
<b>Section-6</b>		
19.	TL, DORP informed in the meeting that according to the previous decision of PD a through visit of the project section-6 is required to update the RP of section-6. Any structures or change occurred in the section he requested to incorporate in the RP. PD requested DORP to visit the project area of section-6 maintaining social safety and personal protections for updating RP-6.	TL, DORP and AM Rugganj
20	PD will visit the alignment of Dhaka part of section-6 on <b>06 July (Wednesday) 2020</b> , representative from DORP can join with the team.	PMU and DORP
<b>Miscellaneous</b>		
21	The date of 3 <sup>rd</sup> Zoom VC meeting has been fixed on 15 July (Wednesday) 2020 at 3.00 PM. So, all participants are requested to participate in the meeting timely.	PMU and all meeting participants
22	DPD-1 expressed his observation on DORP Monthly and Quarterly Progress report in the portion of Matrix table, RP updating. He will give correction on next week through Social Safeguard Officer, DESWSP, DWASA.	DPD-1 and Social Safeguard officer
22	PD expressed his dissatisfaction in the meeting for delay submission of DORP generated QPR (January to March). He advised DORP to submit QPR for the period of April to June 2020 quarter on or before <b>21 July 2020</b> .	TL and DTL, DORP
24	Having no any other discussions PD concluded the meeting with thanks to all participants.	PMU

  
**Md Mahmudul Islam**  
Superintending Engineer & Project Director  
DESWSP, DWASA

Copy for information & action to:

- 1) DPD 1 & DPD 2 DESWSP, DWASA.
- 2) EE 1, 2 & 3, DESWSP, DWASA.
- 3) Assistant Engineer ----- DESWSP DWASA
- 4) Team Leader MDSC DESWSP DWASA
- 5) Safe Guard Officer, Social and Gender/ DESWSP DWASA
- 5) Deputy Team leader Dorp DESWSP, DWASA.
- 6) Area Mnanager ( arihazer / Ruggonj , Dorp INGO DESWSP DWASA
- 7) Team Leader , DORP/ EMA DESWSP DWASA
- 8) National Resettlement Expert, MDSC, DESWSP, DWASA

G Fin Pro

## U. List of Encroacher in Section 3

<b>Name of Encroacher</b>	<b>Mouza</b>	<b>Upazila</b>	<b>Plot No.</b>	<b>Type of Encroachment</b>
Mir Cement Ltd.	Brahmangaon	Rupganj	3551	Structure
Aminul Islam	Golakandail	Rupganj	2806	Structure
New Zealand Dairy Co.	Bhulta	Rupganj	1286, 1287, 1284, 1282	Sand filling
Nur Hossain	Gandharbpur	Rupganj	917	Structure
Md. Hazi Amanullah	Brahmangaon	Rupganj	3551	Structure

## **V. Received copies of notices to the encroacher**

Wkkt-is-

001/2020/2020



DHAKA ENVIRONMENTALLY SUSTAINABLE WATER SUPPLY PROJECT  
DHAKA WATER SUPPLY & SEWERAGE AUTHORITY

**DESWSP, DHAKA WASA**

Memo No. : 46.113.618.00.00.G-243/DESWSP/ 2017

Date : 24/02/2020

নাম : শ্রী রিমেন্ট সি:  
পিতার নাম :  
প্লট নং : ৩০০০ নতুন দাগ  
মৌজা : রাস্তাঘাট  
উপজেলা : রতনপুর



**বিষয় :** জেলা প্রশাসক নারায়ণগঞ্জ কর্তৃক জমি অধিগ্রহণের জন্য ৪(১) ধারা নোটিশ জারী হওয়ার পর স্থাপনা/অবকাঠামো নির্মাণ করণ প্রসঙ্গে।

এতদ্বারা আপনাকে জানানো যাচ্ছে যে, ঢাকা ওয়াসার নির্মাণাধীন গর্দ্বপূর পানি শোধনাগারের পানির ট্রান্সমিশন পাইপ লাইন স্থাপনের লক্ষ্যে সরকারের প্রস্তাব মতে ডিসি অফিস নারায়ণগঞ্জ কর্তৃক জমি অধিগ্রহণকল্পে ১৬/০৪/২০১৯ইং তারিখে ৪(১) ধারা নোটিশ জারী হওয়ার দিন হতে এবং প্রকল্পের এনজিও প্রতিষ্ঠান ডব্লিউ কর্তৃক পরিচালিত আর্থ-সামাজিক জরিপ (১০-০৪-২০১৮) এর প্রান্তিক তারিখ (Cut-off date) এর পর অধিগ্রহণের জন্য প্রস্তাবিত জমিতে নতুনভাবে কোন ধরনের অবকাঠামো তৈরী করা যাবে না বা উহা আইন বহির্ভূত কাজ হিসেবে গণ্য হবে। কোন ব্যক্তি বা প্রতিষ্ঠান যদি উক্ত জমিতে কোন স্ট্রাকচার তৈরী করেন বা উন্নয়ন কাজ করেন, তা বে-আইনি বলে গণ্য করা হবে এবং জেলা প্রশাসক ও প্রত্যাশি সংস্থা হতে উক্ত কাজের বা স্ট্রাকচারের কোন ক্ষতিপূরণ বা অনুদান প্রাপ্য হবে না। এতদবিষয়ে প্রকল্পের এনজিও কর্তৃক ব্যক্তি যোগাযোগ, বিভিন্ন মিটিং, লিফলেট বিতরণ এবং মাইকিং করে আপনাদেরকে জানানো হয়েছিল। উল্লেখ্য যে, আপনি নোটিশ জারীর তারিখ বা সর্বশেষ ১৬/০৪/২০১৯ তারিখের পরে অধিগ্রহণের জন্য প্রস্তাবিত জমির উপর বিভিন্ন প্রকারের অবকাঠামো তৈরী করছেন বা মাটি ভরাট করে উন্নয়ন কাজ করছেন।

এমতাবস্থায়, সরকারী প্রকল্প কাজ বাস্তবায়নে স্বার্থে আপনাকে জেলা প্রশাসক নারায়ণগঞ্জ অফিস হতে ৪(১) ধারা জারী হওয়ার পর নির্মিত স্থাপনা/স্থাপনাসমূহ অতিসত্তর সরিয়ে নেওয়ার জন্য বলা হল। অন্যথায় প্রচলিত আইন মোতাবেক প্রয়োজনীয় ব্যবস্থা নেয়া হবে।

Received by

০৫/০২/২০২০

(মোঃ মাহমুদুল ইসলাম)

তত্ত্বাবধায়ক প্রকৌশলী ও প্রকল্প পরিচালক

DESWSP, ঢাকা ওয়াসা

ফোনঃ ৮১৮৯০৯৫।

WASA Bhaban (9th floor), 98, Kazi Nazrul Islam Avenue, Kawran Bazar, Dhaka-1215, Bangladesh  
Tel : 88-02-8189095. www.deswsp-dwasa.com.

E/Letter DESWSP/Letter-2 DESWSP 2018\_331

02/02/2020



DHAKA ENVIRONMENTALLY SUSTAINABLE WATER SUPPLY PROJECT  
DHAKA WATER SUPPLY & SEWERAGE AUTHORITY

**DESWSP, DHAKA WASA**

Memo No. : 46.113.618.00.00.G-243/DESWSP/ ২০১৭

Date : ২৭/০২/২০২০

নাম : **শ্রীঃ হোসেন**  
পিতার নাম : **শ্রীঃ জমির হোসেন**  
প্লট নং : **২২৭**  
মৌজা : **গন্ধর্বপুর**  
উপজেলা : **গন্ধর্বপুর**



**বিষয় : জেলা প্রশাসক নারায়ণগঞ্জ কর্তৃক জমি অধিগ্রহণের জন্য ৪(১) ধারা নোটিশ জারী হওয়ার পর স্থাপনা/অবকাঠামো নির্মাণ করণ প্রসঙ্গে।**

এতদ্বারা আপনাকে জানানো যাচ্ছে যে, ঢাকা ওয়াসার নির্মাণাধীন গন্ধর্বপুর পানি শোধনাগারের পানির ট্রান্সমিশন পাইপ লাইন স্থাপনের লক্ষ্যে সরকারের প্রস্তাব মতে ডিসি অফিস নারায়ণগঞ্জ কর্তৃক জমি অধিগ্রহণকল্পে ১৬/০৪/২০১৯ইং তারিখে ৪(১) ধারা নোটিশ জারী হওয়ার দিন হতে এবং প্রকল্পের এনজিও প্রতিষ্ঠান ডরপ কর্তৃক পরিচালিত আর্থ-সামাজিক জরিপ (১০-০৪-২০১৮) এর প্রান্তিক তারিখ (Cut-off date) এর পর অধিগ্রহণের জন্য প্রস্তাবিত জমিতে নতুনভাবে কোন ধরণের অবকাঠামো তৈরী করা যাবে না বা উহা আইন বহির্ভূত কাজ হিসেবে গণ্য হবে। কোন ব্যক্তি বা প্রতিষ্ঠান যদি উক্ত জমিতে কোন স্ট্রাকচার তৈরী করেন বা উন্নয়ন কাজ করেন, তা বে-আইনি বলে গণ্য করা হবে এবং জেলা প্রশাসক ও প্রত্যাশি সংস্থা হতে উক্ত কাজের বা স্ট্রাকচারের কোন ক্ষতিপূরণ বা অনুদান প্রাপ্য হবে না। এতদবিষয়ে প্রকল্পের এনজিও কর্তৃক ব্যক্তি যোগাযোগ, বিভিন্ন মিটিং, লিফলেট বিতরণ এবং মাইকিং করে আপনাদেরকে জানানো হয়েছিল। উল্লেখ্য যে, আপনি নোটিশ জারীর তারিখ বা সর্বশেষ ১৬/০৪/২০১৯ তারিখের পরে অধিগ্রহণের জন্য প্রস্তাবিত জমির উপর বিভিন্ন প্রকারের অবকাঠামো তৈরী করছেন বা মাটি ভরাট করে উন্নয়ন কাজ করছেন।

এমতাবস্থায়, সরকারী প্রকল্প কাজ বাস্তবায়নে স্বার্থে আপনাকে জেলা প্রশাসক নারায়ণগঞ্জ অফিস হতে ৪(১) ধারা জারী হওয়ার পর নির্মিত স্থাপনা/স্থাপনাসমূহ অতিসত্তর সরিয়ে নেওয়ার জন্য বলা হল। অন্যথায় প্রচলিত আইন মোতাবেক প্রয়োজনীয় ব্যবস্থা নেয়া হবে।

Received by  
শ্রীঃ হোসেন  
জমি অধিকারী : তারিখ ০২/০২/২০  
২২৭  
শ্রীঃ হোসেন (নোটিশ-প্রাপ্য)

(মোঃ মাহমুদুল ইসলাম)  
তত্ত্বাবধায়ক প্রকৌশলী ও প্রকল্প পরিচালক  
DESWSP, ঢাকা ওয়াসা  
ফোনঃ ৮১৮৯০৯৫।

WASA Bhaban (9th floor), 98, Kazi Nazrul Islam Avenue, Kawran Bazar, Dhaka-1215, Bangladesh  
Tel : 88-02-8189095. www.dewsp-dwasa.com.

E/Letter DESWSP/Letter-2/DESWSP 2018\_331



DHAKA ENVIRONMENTALLY SUSTAINABLE WATER SUPPLY PROJECT  
DHAKA WATER SUPPLY & SEWERAGE AUTHORITY

**DESWSP, DHAKA WASA**

Memo No. : 46.113.618.00.00.G-243/DESWSP/ ২০১৭

Date : ২৭/০২/২০২০


নাম : নিউজিল্যান্ড হেইরি কোং  
পিতার নাম :  
প্লট নং : ১২৮৬ - ১৬ - ১৬, ১২৮৭ - ১৬ - ১৭০  
মৌজা : ১২৮৪ - ২ - ২, ১২৮২ - ৪১ - ২৪.৫ (৩৭২)  
উপজেলা : ঝুপগড়ি নারায়ণগঞ্জ




বিষয় : জেলা প্রশাসক নারায়ণগঞ্জ কর্তৃক জমি অধিগ্রহণের জন্য ৪(১) ধারা নোটিশ জারী হওয়ার পর স্থাপনা/অবকাঠামো নির্মাণ করণ প্রসঙ্গে।

এতদ্বারা আপনাকে জানানো যাচ্ছে যে, ঢাকা ওয়াসার নির্মাণাধীন গন্ধর্বপুর পানি শোধনাগারের পানির ট্রান্সমিশন পাইপ লাইন স্থাপনের লক্ষ্যে সরকারের প্রস্তাব মতে ডিসি অফিস নারায়ণগঞ্জ কর্তৃক জমি অধিগ্রহণকল্পে ১৬/০৪/২০১৯ইং তারিখে ৪(১) ধারা নোটিশ জারী হওয়ার দিন হতে এবং প্রকল্পের এনজিও প্রতিষ্ঠান ড্রপ কর্তৃক পরিচালিত আর্থ-সামাজিক জরিপ (১০-০৪-২০১৮) এর প্রান্তিক তারিখ (Cut-off date) এর পর অধিগ্রহণের জন্য প্রস্তাবিত জমিতে নতুনভাবে কোন ধরনের অবকাঠামো তৈরী করা যাবে না বা উহা আইন বহির্ভূত কাজ হিসেবে গণ্য হবে। কোন ব্যক্তি বা প্রতিষ্ঠান যদি উক্ত জমিতে কোন স্ট্রাকচার তৈরী করেন বা উন্নয়ন কাজ করেন, তা বে-আইনি বলে গণ্য করা হবে এবং জেলা প্রশাসক ও প্রত্যাশি সংস্থা হতে উক্ত কাজের বা স্ট্রাকচারের কোন ক্ষতিপূরণ বা অনুদান প্রাপ্য হবে না। এতদবিষয়ে প্রকল্পের এনজিও কর্তৃক ব্যক্তি যোগাযোগ, বিভিন্ন মিটিং, লিফলেট বিতরণ এবং মাইকিং করে আপনাদেরকে জানানো হয়েছিল। উল্লেখ্য যে, আপনি নোটিশ জারীর তারিখ বা সর্বশেষ ১৬/০৪/২০১৯ তারিখের পরে অধিগ্রহণের জন্য প্রস্তাবিত জমির উপর বিভিন্ন প্রকারের অবকাঠামো তৈরী করছেন বা মাটি ভরাট করে উন্নয়ন কাজ করছেন।

এমতাবস্থায়, সরকারী প্রকল্প কাজ বাস্তবায়নে স্বার্থে আপনাকে জেলা প্রশাসক নারায়ণগঞ্জ অফিস হতে ৪(১) ধারা জারী হওয়ার পর নির্মিত স্থাপনা/স্থাপনাসমূহ অতিসরুর সরিয়ে নেওয়ার জন্য বলা হল। অন্যথায় প্রচলিত আইন মোতাবেক প্রয়োজনীয় ব্যবস্থা নেয়া হবে।

Received by  
  
08-03-2020  
Civil Engr.

  
(মোঃ মাহমুদুল ইসলাম)  
তত্ত্বাবধায়ক প্রকৌশলী ও প্রকল্প পরিচালক  
DESWSP, ঢাকা ওয়াসা  
ফোনঃ ৮১৮৯০৯৫।

02/02/2020



DHAKA ENVIRONMENTALLY SUSTAINABLE WATER SUPPLY PROJECT  
DHAKA WATER SUPPLY & SEWERAGE AUTHORITY

**DESWSP, DHAKA WASA**

Memo No. : 46.113.618.00.00.G-243/DESWSP/ ২০১৭

Date : 24/02/2020

নাম : **শ্রীঃ হোসেন**  
পিতার নাম : **শ্রীঃ জমির হোসেন**  
প্লট নং : **২১৭**  
মৌজা : **গন্ধর্বপুর**  
উপজেলা : **গন্ধর্বপুর**



**বিষয় : জেলা প্রশাসক নারায়ণগঞ্জ কর্তৃক জমি অধিগ্রহণের জন্য ৪(১) ধারা নোটিশ জারী হওয়ার পর স্থাপনা/অবকাঠামো নির্মাণ করণ প্রসঙ্গে।**

এতদ্বারা আপনাকে জানানো যাচ্ছে যে, ঢাকা ওয়াসার নির্মাণাধীন গন্ধর্বপুর পানি শোধনাগারের পানির ট্রান্সমিশন পাইপ লাইন স্থাপনের লক্ষ্যে সরকারের প্রস্তাব মতে ডিসি অফিস নারায়ণগঞ্জ কর্তৃক জমি অধিগ্রহণকল্পে ১৬/০৪/২০১৯ইং তারিখে ৪(১) ধারা নোটিশ জারী হওয়ার দিন হতে এবং প্রকল্পের এনজিও প্রতিষ্ঠান ডরপ কর্তৃক পরিচালিত আর্থ-সামাজিক জরিপ (১০-০৪-২০১৮) এর প্রান্তিক তারিখ (Cut-off date) এর পর অধিগ্রহণের জন্য প্রস্তাবিত জমিতে নতুনভাবে কোন ধরণের অবকাঠামো তৈরী করা যাবে না বা উহা আইন বহির্ভূত কাজ হিসেবে গণ্য হবে। কোন ব্যক্তি বা প্রতিষ্ঠান যদি উক্ত জমিতে কোন স্ট্রাকচার তৈরী করেন বা উন্নয়ন কাজ করেন, তা বে-আইনি বলে গণ্য করা হবে এবং জেলা প্রশাসক ও প্রত্যাশি সংস্থা হতে উক্ত কাজের বা স্ট্রাকচারের কোন ক্ষতিপূরণ বা অনুদান প্রাপ্য হবে না। এতদবিষয়ে প্রকল্পের এনজিও কর্তৃক ব্যক্তি যোগাযোগ, বিভিন্ন মিটিং, লিফলেট বিতরণ এবং মাইকিং করে আপনাদেরকে জানানো হয়েছিল। উল্লেখ্য যে, আপনি নোটিশ জারীর তারিখ বা সর্বশেষ ১৬/০৪/২০১৯ তারিখের পরে অধিগ্রহণের জন্য প্রস্তাবিত জমির উপর বিভিন্ন প্রকারের অবকাঠামো তৈরী করছেন বা মাটি ভরাট করে উন্নয়ন কাজ করছেন।

এমতাবস্থায়, সরকারী প্রকল্প কাজ বাস্তবায়নে স্বার্থে আপনাকে জেলা প্রশাসক নারায়ণগঞ্জ অফিস হতে ৪(১) ধারা জারী হওয়ার পর নির্মিত স্থাপনা/স্থাপনাসমূহ অতিসত্তর সরিয়ে নেওয়ার জন্য বলা হল। অন্যথায় প্রচলিত আইন মোতাবেক প্রয়োজনীয় ব্যবস্থা নেয়া হবে।

Received by  
শ্রীঃ হোসেন  
জমি অধিকারী : তারিখ ০২/০২/২০  
স্বাক্ষরিত  
শ্রীঃ হোসেন (নোটিশ-প্রাপক)

(মোঃ মাহমুদুল ইসলাম)  
তত্ত্বাবধায়ক প্রকৌশলী ও প্রকল্প পরিচালক  
DESWSP, ঢাকা ওয়াসা  
ফোনঃ ৮১৮৯০৯৫।

WASA Bhaban (9th floor), 98, Kazi Nazrul Islam Avenue, Kawran Bazar, Dhaka-1215, Bangladesh  
Tel : 88-02-8189095. www.deswsp-dwasa.com.

E/Letter DESWSP/Letter-2/DESWSP 2018\_331



DHAKA ENVIRONMENTALLY SUSTAINABLE WATER SUPPLY PROJECT  
DHAKA WATER SUPPLY & SEWERAGE AUTHORITY

**DESWSP, DHAKA WASA**

Memo No. : 46.113.618.00.00.G-243/DESWSP/ ২০১৭

Date : 24/02/2020

নাম : *মে. হাজী আমানুল ইসলাম*  
পিতার নাম : *সু. রুজব আলী বেসপারী*  
প্লট নং : *৩৫৫২ নং দাঙ্গা*  
মোজা : *সাতক্ষীরা জংশন*  
উপজেলা : *হাজীগঞ্জ, নারায়ণগঞ্জ*



**বিষয় :** জেলা প্রশাসক নারায়ণগঞ্জ কর্তৃক জমি অধিগ্রহণের জন্য ৪(১) ধারা নোটিশ জারী হওয়ার পর স্থাপনা/অবকাঠামো নির্মাণ করণ প্রসঙ্গে।

এতদ্বারা আপনাকে জানানো যাচ্ছে যে, ঢাকা ওয়াসার নির্মাণাধীন গন্ধর্বপুর পানি শোধনাগারের পানির ট্রান্সমিশন পাইপ লাইন স্থাপনের লক্ষ্যে সরকারের প্রস্তাব মতে ডিসি অফিস নারায়ণগঞ্জ কর্তৃক জমি অধিগ্রহণকল্পে ১৬/০৪/২০১৯ইং তারিখে ৪(১) ধারা নোটিশ জারী হওয়ার দিন হতে এবং প্রকল্পের এনজিও প্রতিষ্ঠান ডব্লিউ কর্তৃক পরিচালিত আর্থ-সামাজিক জরিপ (১০-০৪-২০১৮) এর প্রান্তিক তারিখ (Cut-off date) এর পর অধিগ্রহণের জন্য প্রস্তাবিত জমিতে নতুনভাবে কোন ধরনের অবকাঠামো তৈরী করা যাবে না বা উহা আইন বহির্ভূত কাজ হিসেবে গণ্য হবে। কোন ব্যক্তি বা প্রতিষ্ঠান যদি উক্ত জমিতে কোন স্ট্রাকচার তৈরী করেন বা উন্নয়ন কাজ করেন, তা বে-আইনি বলে গণ্য করা হবে এবং জেলা প্রশাসক ও প্রত্যাশি সংস্থা হতে উক্ত কাজের বা স্ট্রাকচারের কোন ক্ষতিপূরণ বা অনুদান প্রাপ্য হবে না। এতদবিষয়ে প্রকল্পের এনজিও কর্তৃক ব্যক্তি যোগাযোগ, বিভিন্ন মিটিং, লিফলেট বিতরণ এবং মাইকিং করে আপনাদেরকে জানানো হয়েছিল। উল্লেখ্য যে, আপনি নোটিশ জারীর তারিখ বা সর্বশেষ ১৬/০৪/২০১৯ তারিখের পরে অধিগ্রহণের জন্য প্রস্তাবিত জমির উপর বিভিন্ন প্রকারের অবকাঠামো তৈরী করছেন বা মাটি ভরাট করে উন্নয়ন কাজ করছেন।

এমতাবস্থায়, সরকারী প্রকল্প কাজ বাস্তবায়নে স্বার্থে আপনাকে জেলা প্রশাসক নারায়ণগঞ্জ অফিস হতে ৪(১) ধারা জারী হওয়ার পর নির্মিত স্থাপনা/স্থাপনাসমূহ অতিসত্তর সরিয়ে নেওয়ার জন্য বলা হল। অন্যথায় প্রচলিত আইন মোতাবেক প্রয়োজনীয় ব্যবস্থা নেয়া হবে।

*স্বাক্ষরিত, ২৪/০২/২০২০*

*২৪/০২/২০২০*  
(মোঃ মাহমুদুল ইসলাম)

তত্ত্বাবধায়ক প্রকৌশলী ও প্রকল্প পরিচালক

DESWSP, ঢাকা ওয়াসা

ফোনঃ ৮১৮৯০৯৫।

